



541 DeKalb Avenue
 Sycamore, IL 60178
 Building (815) 895-4434
 Engineering (815) 895-4557
 Fax (815) 895-7572
 www.cityofsycamore.com

Project Update

Project:	2017 HMA Resurfacing Project / 2017 MFT Project
Date:	August 4, 2017

1) Schedule and Status

	Street or Alley	Construction Limits	Description	Construction Status
1	Loomis Street	Mason Ct. to North Cross St.	<ul style="list-style-type: none"> • Surface removal/overlay • Spot curb and sidewalk removal/replacement 	Concrete work is complete.
2	Mason Court	Route 64 to Loomis St.	<ul style="list-style-type: none"> • Reconstruction of roadway 	Concrete and asphalt work is complete. Manhole adjustments and restoration will be completed.
3a	Meadow Lane	190' S of Stevens Ave. to 200' N of Vaughn Ct.	<ul style="list-style-type: none"> • Reconstruction of roadway 	Concrete is complete. Pavement prep is underway with paving anticipated during the week of 8/7.
3b	Meadow Lane	DeKalb Ave. to 190' S of Stevens Ave. and 200' N of Vaughn Ct through the Vaughn Ct intersection	<ul style="list-style-type: none"> • Surface removal, prep of existing stone base, overlay with spot curb and sidewalk removal/replacement 	<u>Meadow is limited to local traffic.</u>
4	Edward Street	Somonauk St. to Park Ave.	<ul style="list-style-type: none"> • Surface removal/overlay • Spot curb and sidewalk removal/replacement 	Concrete work is scheduled for the week of 8/7.
5	West Sycamore Street	Sacramento St. to N. Maple	<ul style="list-style-type: none"> • Surface removal/overlay • Spot curb and sidewalk removal/replacement 	The sanitary sewer has been lined and grouting is complete.
6	Charles Street	Somonauk St. to South Cross St.	<ul style="list-style-type: none"> • Surface removal/overlay • Spot curb and sidewalk removal/replacement 	Concrete work is scheduled for the week of 8/7.

	Street or Alley	Construction Limits	Description	Construction Status
7	Center Avenue	Center Cross St. to Stark Ave.	<ul style="list-style-type: none"> • Surface removal, prep of existing stone base, overlay with spot curb and sidewalk removal/replacement 	
8	Waterman Street	Somonauk St. to Park Ave.	<ul style="list-style-type: none"> • Surface removal/overlay • Spot curb and sidewalk removal/replacement 	<i>Concrete work is scheduled for the week of 8/7.</i>
9	Park Avenue	Waterman St. to Chauncey St.	<ul style="list-style-type: none"> • Surface removal/overlay • Spot curb, sidewalk and storm sewer removal/replacement 	<i>Storm, sanitary and water improvements have been completed.</i>
10	Chauncey Street	Somonauk St. to Park Ave.	<ul style="list-style-type: none"> • Surface removal/overlay • Spot curb and sidewalk removal/replacement 	<i>Storm repairs have been completed.</i>
11	Elmwood Street	DeKalb Ave. to Charles St.	<ul style="list-style-type: none"> • Surface removal/overlay • Spot curb and sidewalk removal/replacement 	<i>Concrete work is complete.</i>
12	West Street	Albert Ave. to North end	<ul style="list-style-type: none"> • Reconstruction/Partial reconstruction 	<i>First layer of paving is complete. Second layer is scheduled for the week of 8/7..</i>
13	Albert Avenue	Fair St. to Spartan Trail	<ul style="list-style-type: none"> • Surface removal, prep of existing stone base, overlay with spot curb and sidewalk removal/replacement 	<i>Concrete and asphalt work is complete. Manhole adjustments and restoration will be completed.</i>
14	Esther Avenue	Fair St. to West Street	<ul style="list-style-type: none"> • Surface removal, prep of existing stone base, overlay with spot curb and sidewalk removal/replacement 	
15	South Cross Street	Charles St. to 100' south of Emmert Dr.	<ul style="list-style-type: none"> • Surface removal, prep of existing stone base, overlay with spot curb and sidewalk removal/replacement 	
16	Ellen Street	West Exchange St. north to end of the street	<ul style="list-style-type: none"> • Reconstruction with storm sewer and watermain 	<i>ComEd will be onsite to move utility poles during the week of 8/7.</i>
17	Maple Street	Exchange Street to Elm Street	<ul style="list-style-type: none"> • Surface removal/overlay • Spot curb and sidewalk removal/replacement 	Work is complete.

	Street or Alley	Construction Limits	Description	Construction Status
18	Prairie Drive	Borden Ave. to Peace Rd.	<ul style="list-style-type: none"> • Inlet Adjustments • Microsurface 	<i>Inlet adjustments are complete and concrete has been poured. Patching of the roadway will occur soon.</i>
19	Stark Avenue	DeKalb Ave. to Grant St.	<ul style="list-style-type: none"> • Surface removal, prep of existing stone base, overlay with spot curb and sidewalk removal/replacement 	
20	Parking Lot	City Lot #3	<ul style="list-style-type: none"> • Surface removal/overlay with upgrades 	Parking lots are complete.
21	Brickville Road	Parker St. to Kishwaukee River Bridge	<ul style="list-style-type: none"> • Surface removal/overlay with shoulder work and storm sewer 	<i>Work is scheduled to start during the week of 8/7.</i>

Other Street Related Projects				
22	Somonauk St.	North of Bethany Road to Conlin Ave	<ul style="list-style-type: none"> • Part of DeKalb County's project to improve Somonauk from Bethany to North Street in Cortland 	<i>Low bidder is Curran Contracting, work will start during the week of 8/7.</i>
23	Rejuvenator Project	Portions of Kerr Street Archie Place Pleasant Street Garden Court East High St. Elm Street Walnut Street Locust St. Turner Place E Ottawa St Foxpointe Dr.	Surface applied HMA preservative. Construction lasts 2-3 days with 2 hour roadway interruptions.	Completed

3) Scope of Work for Motor Fuel Tax Project

	Street or Alley		Description	
1	Pebblewood Drive	Woodgate Dr. to Russett Ln.	<ul style="list-style-type: none"> • Surface removal/overlay • Spot curb and sidewalk removal/replacement 	All MFT work is complete.
2	Bayberry Lane	Pebblewood Dr. west to end of cul-de-sac	<ul style="list-style-type: none"> • Surface removal/overlay • Spot curb and sidewalk removal/replacement 	
3	Locust Street	E. Turner Pl. to E. Lincoln St.	<ul style="list-style-type: none"> • Surface removal/overlay • Spot curb and sidewalk removal/replacement 	