



541 DeKalb Avenue
 Sycamore, IL 60178
 Building (815) 895-4434
 Engineering (815) 895-4557
 Fax (815) 895-7572
 www.cityofsycamore.com

Project Update

Project:	2017 HMA Resurfacing Project / 2017 MFT Project
Date:	October 2, 2017

1) Schedule and Status

	Street or Alley	Construction Limits	Description	Construction Status
1	Loomis Street	Mason Ct. to North Cross St.	<ul style="list-style-type: none"> • Surface removal/overlay • Spot curb and sidewalk removal/replacement 	<i>Work is complete.</i>
2	Mason Court	Route 64 to Loomis St.	<ul style="list-style-type: none"> • Reconstruction of roadway 	<i>Work is complete.</i>
3a	Meadow Lane	190' S of Stevens Ave. to 200' N of Vaughn Ct.	<ul style="list-style-type: none"> • Reconstruction of roadway 	<i>Work is complete.</i>
3b	Meadow Lane	DeKalb Ave. to 190' S of Stevens Ave. and 200' N of Vaughn Ct through the Vaughn Ct intersection	<ul style="list-style-type: none"> • Surface removal, prep of existing stone base, overlay with spot curb and sidewalk removal/replacement 	
4	Edward Street	Somonauk St. to Park Ave.	<ul style="list-style-type: none"> • Surface removal/overlay • Spot curb and sidewalk removal/replacement 	<i>Punchlist work is underway. Kindred Hospital's contractor is completing storm sewer work.</i>
5	West Sycamore Street	Sacramento St. to N. Maple	<ul style="list-style-type: none"> • Surface removal/overlay • Spot curb and sidewalk removal/replacement 	<i>Work is complete. Punchlist items need to be completed.</i>
6	Charles Street	Somonauk St. to South Cross St.	<ul style="list-style-type: none"> • Surface removal/overlay • Spot curb and sidewalk removal/replacement 	<i>Work is complete. Punchlist items need to be completed.</i>

	Street or Alley	Construction Limits	Description	Construction Status
7	Center Avenue	Center Cross St. to Stark Ave.	<ul style="list-style-type: none"> • Surface removal, prep of existing stone base, overlay with spot curb and sidewalk removal/replacement 	<i>Work is complete. Punchlist items need to be completed.</i>
8	Waterman Street	Somonauk St. to Park Ave.	<ul style="list-style-type: none"> • Surface removal/overlay • Spot curb and sidewalk removal/replacement 	<i>Work is complete. Punchlist items need to be completed.</i>
9	Park Avenue	Waterman St. to Chauncey St.	<ul style="list-style-type: none"> • Surface removal/overlay • Spot curb, sidewalk and storm sewer removal/replacement 	<i>Work is complete. Punchlist items need to be completed.</i>
10	Chauncey Street	Somonauk St. to Park Ave.	<ul style="list-style-type: none"> • Surface removal/overlay • Spot curb and sidewalk removal/replacement 	<i>Work is complete. Punchlist items need to be completed.</i>
11	Elmwood Street	DeKalb Ave. to Charles St.	<ul style="list-style-type: none"> • Surface removal/overlay • Spot curb and sidewalk removal/replacement 	Work is complete.
12	West Street	Albert Ave. to North end	Reconstruction/Partial reconstruction	Work is complete.
13	Albert Avenue	Fair St. to Spartan Trail	<ul style="list-style-type: none"> • Surface removal, prep of existing stone base, overlay with spot curb and sidewalk removal/replacement 	Work is complete.
14	Esther Avenue	Fair St. to West Street	<ul style="list-style-type: none"> • Surface removal, prep of existing stone base, overlay with spot curb and sidewalk removal/replacement 	
15	South Cross Street	Charles St. to 100' south of Emmert Dr.	<ul style="list-style-type: none"> • Surface removal, prep of existing stone base, overlay with spot curb and sidewalk removal/replacement 	<i>Work is complete. Punchlist items need to be completed.</i>
16	Ellen Street	West Exchange St. north to end of the street	<ul style="list-style-type: none"> • Reconstruction with storm sewer and watermain 	<i>Storm sewer construction is underway. Road reconstruction will follow.</i>
17	Maple Street	Exchange Street to Elm Street	<ul style="list-style-type: none"> • Surface removal/overlay • Spot curb and sidewalk removal/replacement 	<i>Work is complete. Punchlist items need to be completed.</i>

	Street or Alley	Construction Limits	Description	Construction Status
18	Prairie Drive	Borden Ave. to Peace Rd.	<ul style="list-style-type: none"> • Inlet Adjustments • Microsurface 	<i>Patching of the roadway will occur soon.</i>
19	Stark Avenue	DeKalb Ave. to Grant St.	<ul style="list-style-type: none"> • Surface removal, prep of existing stone base, overlay with spot curb and sidewalk removal/replacement 	<i>Paving is complete, cleanup and punchlist work remains.</i>
20	Parking Lot	City Lot #3	<ul style="list-style-type: none"> • Surface removal/overlay with upgrades 	<i>Parking lots are complete.</i>
21	Brickville Road	Parker St. to Kishwaukee River Bridge	<ul style="list-style-type: none"> • Surface removal/overlay with shoulder work and storm sewer 	<i>Work is complete.</i>

Other Street Related Projects				
22	Somonauk St.	North of Bethany Road to Conlin Ave	<ul style="list-style-type: none"> • Part of DeKalb County's project to improve Somonauk from Bethany to North Street in Cortland 	Work is complete.
23	Rejuvenator Project	Portions of Kerr Street Archie Place Pleasant Street Garden Court East High St. Elm Street Walnut Street Locust St. Turner Place E Ottawa St Foxpointe Dr.	Surface applied HMA preservative. Construction lasts 2-3 days with 2 hour roadway interruptions.	Completed
24	Crack Sealing	24 Various City Streets	Sealing of cracks in existing street to prevent pavement failure.	Work will be completed by 11/3. This has been delayed until cooler weather.
25	West and South Prairie Drives	Borden to Bethany	Microsurface layer will be placed over 2-3 consecutive days. The street will be closed to through traffic during this time.	Anticipated in mid October.

3) Scope of Work for Motor Fuel Tax Project

	Street or Alley		Description	
1	Pebblewood Drive	Woodgate Dr. to Russett Ln.	<ul style="list-style-type: none"> • Surface removal/overlay • Spot curb and sidewalk removal/replacement 	All MFT work is complete.
2	Bayberry Lane	Pebblewood Dr. west to end of cul-de-sac	<ul style="list-style-type: none"> • Surface removal/overlay • Spot curb and sidewalk removal/replacement 	
3	Locust Street	E. Turner Pl. to E. Lincoln St.	<ul style="list-style-type: none"> • Surface removal/overlay • Spot curb and sidewalk removal/replacement 	