



541 DeKalb Avenue
 Sycamore, IL 60178
 Building (815) 895-4434
 Engineering (815) 895-4557
 Fax (815) 895-7572
 www.cityofsycamore.com

Project Update

Street	Construction Status	Limits	Scope of Work
Washington Place	Concrete work is underway and will continue into next week. Excavation will follow.	DeKalb Avenue to Edward Street	Reconstruction of roadway
Exchange Street	Concrete work is complete and access restored. Milling will occur in July.	Sacramento Street to Maple Street	Surface removal/overlay Spot curb and sidewalk removal/replacement
Airport Road	Scheduled for mid-July start.	IL Route 64 to Corporate Limits.	Reconstruction of roadway with storm sewer improvements by City
Maertz Drive	Scheduled for mid-July start.	Crosby Drive to North End	Reconstruction of roadway
Locust Street	Concrete work is 90% complete. Weather has delayed excavation as the area must dry.	Page Street to Sycamore Street	Reconstruction of roadway
Old State Road	Scheduled for mid-July start.	Ali Drive to E. State Street	Surface removal/overlay Selective base repair
Coltonville Road	The contractor is working on paved shoulders and the first layer of asphalt. Final paving is anticipated for the week of July 2nd.	350' East of Kishwaukee River Bridge to IL Route 23	Surface removal/overlay Spot curb and sidewalk removal/replacement 80% Funding through STU (Federal allocation)
Bethany Road	Paving was completed. Striping will follow as work on adjacent roads is completed. The widening and signal improvements are scheduled to start the week of July 9 th .	East Drive of YMCA to IL Route 23	Surface removal/overlay Spot curb and sidewalk removal/replacement 80% Funding through STU Kish Health (Northwestern Medicine) will continue the project to west including signals at their access road

The program will also be partially funded by motor fuel tax funds. These funds will be used to complete the repair of portions of the following streets:

Street	Limits	Description of Work
Sycamore Street	North Main Street to East side of North Walnut	<p data-bbox="959 485 1446 583">Concrete work is underway and 50% completed. Concrete work will continue until completed.</p> <p data-bbox="1052 625 1352 657">Milling will follow in July.</p>
Borden Avenue	East Side of Park Avenue to West Side of Somonauk Street	
Woodgate Drive	IL Route 23 to Peace Road	