

541 DeKalb Ave Sycamore, IL 60178 815-895-4434 Engineering (815) 895-4557 www.cityofsycamore.com

STORMWATER MANAGEMENT/EROSION CONTROL INSPECTION LOG

SITE INFORMATION					
Applicant / Project Name					
//ppiicant/110jectivanie					
Street Address					
INSPECTION RESULTS					
Inspector Name: DB	JS I	VIB RC		Date:	
Current phase of project: Mass Grading					
Type of Inspection: Required:Random Post-Storm – Approx. Rainfall:no					
Do you suspect illegal discharges? Yes No					
Are the following BMP's installed and maintained?	Y/N	Correct	ive Action Required/Lo	cation on Site	Due Date
Construction entrance stabilized.					
Aggregate curb ramps installed.					
(Dirt curb ramps not permitted.)					
Perimeter silt fence installed					
and maintained.					
Stockpiles silt fence installed and maintained.					
All nearby inlets protected and					
maintained. Dewatering (pumping) into	1				
stormwater system.					
Street clean and free of					
sediment.					
Temporary or permanent cover established, as required.					
Notes:					
Notes.					